



ETHERIDGE SHIRE COUNCIL

41 St George Street, Georgetown QLD 4871 Australia

Phone: (07) 4079 9090 Fax: (07) 4062 1285 Email:

info@etheridge.qld.gov.au

...The Golden Heart of the Gulf

ABN 57 665 238 857

Address all correspondence to:
The Chief Executive Officer
PO Box 12
GEORGETOWN QLD 4871

Road Works Program 2023 - 2024

The Road Works Program is only a guide and is subject to change, Council will update Road Program fortnightly

For further information please contact Council on (07) 4079 9090 or via email to info@etheridge.qld.gov.au

Current as at 20th May 2024.

2024 Emergency works

Zone	Road Name	Start	Estimated Finish date	Completed date	Status	Delivery
1	Kuthchera Road	Thu 16/05/24	Wed 22/05/24	16/05/2024	50%	ESC
3	Ortona Road	Sun 19/05/24	Wed 29/05/24	16/05/2024	100%	ESC
3	Iona Road	Wed 29/05/24	Thu 30/05/24	16/05/2024	100%	ESC
3	Percyvale to Robinhood Road	Thu 30/05/24	Mon 3/06/24	16/05/2024	100%	ESC
3	Rungulla Road	Sun 19/05/24	Sun 19/05/24	16/05/2024	100%	ESC
3	Ortona Road	Sun 19/05/24	Wed 29/05/24	16/05/2024	100%	ESC
3	Iona Road	Wed 29/05/24	Thu 30/05/24	16/05/2024	100%	ESC
3	Percyvale to Robinhood Road	Thu 30/05/24	Mon 3/06/24	16/05/2024	100%	ESC
3	Western Creek	08-Apr-24	10-Apr-24	16/05/2024	100%	Contractor

Restoration works

Zone	Road Name	Planned Start	Estimated Finish		Status	Delivery
2	Abingdon Downs Road	10-Dec-23	28-Jun-24		In Progress	Contractor
2	Ironhurst Road	29-Jun-24	30-Jun-24	Apr-24	100%	Contractor
2	Lanes Creek Road	01-Jul-24	04-Jul-24	Apr-24	100%	Contractor
2	Dagworth Road	05-Jul-24	26-Aug-24		0%	Contractor
2	Telstra Tower Access Road	27-Aug-24	28-Aug-24		0%	Contractor
2	Telstra Tower Access GDR	29-Aug-24	30-Aug-24		0%	Contractor
3	Agate Creek	16-Aug-24	15-Sep-24		0%	Contractor
3	Agate Creek Gemfields	18-Jul-24	31-Jul-24		0%	Contractor
3	Dells Hole	13-Apr-24	21-Apr-24		0%	Contractor
3	Einasliegh Rd	20-Jul-24	07-Aug-24		0%	Contractor
3	Flat Creek	13-Feb-24	13-Apr-24		In Progress	Contractor
3	Forsyth Cemetary	08-Aug-24	11-Aug-24		0%	Contractor
3	Forsyth Dump	12-Aug-24	15-Aug-24		0%	Contractor
3	Howlong Stn	16-Aug-24	19-Aug-24		0%	Contractor
3	Long Gully	20-Aug-24	23-Aug-24		0%	Contractor
3	Lornevale	22-Apr-24	25-Apr-24		100%	Contractor
3	Mount Talbot	24-Aug-24	28-Aug-24		0%	Contractor
3	Old Robbinhood	01-Aug-24	15-Aug-24		0%	Contractor
3	Ortona	26-Apr-24	27-Jun-24		0%	Contractor
3	Ortona Stn	27-Jun-24	04-Jul-24		0%	Contractor
3	Percyvale Stn	26-Apr-24	20-May-24		0%	Contractor
3	Robbin Hood	21-May-24	19-Jun-24		0%	Contractor
3	Rungalla	04-Jul-24	17-Jul-24		0%	Contractor
3	Sirron	29-Aug-24	01-Sep-24		0%	Contractor
3	Western Creek	08-Apr-24	10-Apr-24		In Progress	Contractor
4	Oak Park Road	Tue 14/05/24	Thu 11/07/24		In Progress	ESC
4	Oak Park Racecourse Road	Thu 11/07/24	Fri 26/07/24		0%	ESC
4	Oak Park Continued	Fri 26/07/24	Fri 9/08/24		0%	ESC
4	Werrington Road	Fri 9/08/2024	Tue 27/08/24		0%	ESC
4	Perryvale Road	Tue 28/05/24	Sun 16/06/24		0%	ESC
4	Gilberton Station Road	Sun 16/06/24	Wed 19/06/24		0%	ESC
4	Gilberton Road Ch 77.365 to Ch 81.820	Wed 19/06/24	Tue 2/07/24		0%	ESC
4	Ortona Road	Tue 2/07/24	Tue 9/07/24		0%	ESC
4	Iona Road	Tue 9/07/24	Fri 26/07/24		0%	ESC
4	Kidston Airstrip Road	Tue 28/05/24	Thu 30/05/24		0%	ESC
4	Old Kidston Township Road	Thu 30/05/24	Tue 4/06/24		0%	ESC
4	Kidston Cemetery Road	Tue 4/06/24	Tue 11/06/24		0%	ESC
4	Oakleigh Road	Tue 11/06/24	Tue 25/06/24		0%	ESC
4	Copperfield Dam Road	Tue 25/06/24	Wed 14/08/24		0%	ESC
4	Gilberton Road Ch 0.00 to Ch 36.410	Wed 14/08/24	Sun 22/09/24		0%	ESC
4	Welfern Road	Sun 22/09/24	Mon 23/09/24		0%	ESC