



ETHERIDGE SHIRE COUNCIL

41 St George Street, Georgetown QLD 4871 Australia
 Phone: (07) 4079 9090 Fax: (07) 4062 1285 Email: info@etheridge.qld.gov.au

...The Golden Heart of the Gulf

ABN 57 665 238 857

Address all correspondence to:
 The Chief Executive Officer
 PO Box 12
 GEORGETOWN QLD 4871

Road Works Program 2023 - 2024

The Road Works Program is only a guide and is subject to change, Council will update Road Program fortnightly

For further information please contact Council on (07) 4079 9090 or via email to info@etheridge.qld.gov.au

Update date 4/06/2024

2024 Emergency works

Zone	Road Name	Start	Estimated Finish date	Completed date	Status	Delivery
1	Kutchera Road	Thu 16/05/24	Wed 22/05/24	16/05/2024	100%	ESC

Restoration works

Zone	Road Name	Planned Start	Estimated Finish	Completed date	Status	Delivery
2	Abingdon Downs Road	10-Dec-23	28-Jun-24		60%	Contractor
2	Dagworth Road	05-Jul-24	26-Aug-24		0%	Contractor
2	Telstra Tower Access Road	27-Aug-24	28-Aug-24		0%	Contractor
2	Telstra Tower Access GDR	29-Aug-24	30-Aug-24		0%	Contractor
3	Agate Creek	06-Jun-24	06-Jul-24		0%	Contractor
3	Agate Creek Gemfields	05-Nov-24	18-Nov-24		0%	Contractor
3	Dells Hole	13-Apr-24	21-Apr-24		90%	Contractor
3	Einasliegh Rd	25-Jun-24	13-Jul-24		0%	Contractor
3	Flat Creek	13-Feb-24	13-Apr-24		90%	Contractor
3	Forsyth Cemetary	19-Jul-24	22-Jul-24		0%	Contractor
3	Forsyth Dump	24-Jul-24	27-Jul-24		0%	Contractor
3	Fossicking Tours	06-Sep-24	10-Sep-24		0%	Contractor
3	Goldsmiths	26-Aug-24	16-Sep-24		0%	Contractor
3	Howlong Stn	31-Jul-24	03-Aug-24		0%	Contractor
3	Long Gully	01-Aug-24	04-Aug-24		0%	Contractor
3	Mount Talbot	06-Aug-24	10-Aug-24		0%	Contractor
3	North Head	07-Oct-24	06-Nov-24		0%	Contractor
3	Old Robbinhood	17-May-24	14-Jun-24		90%	Contractor
3	Ortona	28-Aug-24	29-Oct-24		0%	Contractor
3	Ortona Stn	13-Nov-24	20-Nov-24		0%	Contractor
3	Percyvale Stn	22-Nov-24	16-Dec-24		0%	Contractor
3	Robbin Hood	18-Jul-24	16-Aug-24		0%	Contractor
3	Rungalla	05-Nov-24	18-Nov-24		0%	Contractor
3	Sirron	12-Aug-24	15-Aug-24		0%	Contractor
3	Western Creek	08-Apr-24	10-Apr-24		In Progress	Contractor
4	Oak Park Road	Tue 14/05/24	Thu 11/07/24		In Progress	ESC
4	Oak Park Racecourse Road	Thu 11/07/24	Fri 26/07/24		0%	ESC
4	Oak Park Continued	Fri 26/07/24	Fri 9/08/24		0%	ESC
4	Werrington Road	Fri 9/08/2024	Tue 27/08/24		0%	ESC
4	Perryvale Road	Tue 28/05/24	Sun 16/06/24		0%	ESC
4	Gilberton Station Road	Sun 16/06/24	Wed 19/06/24		0%	ESC
4	Gilberton Road Ch 77.365 to Ch 81.820	Wed 19/06/24	Tue 2/07/24		0%	ESC
4	Ortona Road	Tue 2/07/24	Tue 9/07/24		0%	ESC
4	Iona Road	Tue 9/07/24	Fri 26/07/24		0%	ESC
4	Kidston Airstrip Road	Tue 28/05/24	Thu 30/05/24		0%	ESC
4	Old Kidston Township Road	Thu 30/05/24	Tue 4/06/24		0%	ESC
4	Kidston Cemetery Road	Tue 4/06/24	Tue 11/06/24		0%	ESC
4	Oakleigh Road	Tue 11/06/24	Tue 25/06/24		0%	ESC
4	Copperfield Dam Road	Tue 25/06/24	Wed 14/08/24		0%	ESC
4	Gilberton Road Ch 0.00 to Ch 36.410	Wed 14/08/24	Sun 22/09/24		0%	ESC
4	Welfern Road	Sun 22/09/24	Mon 23/09/24		0%	ESC

Capital works

3	Einaleigh Forsayth Road	22/02/2024	30/06/2024		85	ESC
---	-------------------------	------------	------------	--	----	-----