BEEF COL	ETHERIDGE SHIRE CO 41 St George Street, Georgetown QLD 487' Phone: (07) 4079 9090 Fax: (07) 4062 1285 Email: info@eThe	1 Australia	ılf –	ABN 57 665 238 857  Address all correspondence to: The Chief Executive Officer PO Box 12 GEORGETOWN QLD 4871			
3 Moi	nthly Road Works Progr	am ( Flood wor	ks)	and major	road ca	apita	l
works	s 2024/2025						
	orks Program is only a guide and is subject to change, m forthnightly	Council will update					
	formation please contact Council on (07) 4079 9090 ge.qld.gov.au	or via email to					
Update date	25/09/2024						
Restorati	on works						
Zone	Road Name	Completed date		Status	Delivery		
2	Abingdon Downs Road			95%	Contractor		
2	Dagworth Road			70%	Contractor		
2	Eveleigh Road			0%	Contractor		
2	Mt Surprise Refuse Tip Road North			0%	Contractor		
2	Mt Surprise Rodeo Grounds Access Road			0%	Contractor		
2	Mt Surprise Stn			97%	Contractor		
2	O'Briens Creek Road			90%	Contractor		
2	Ooralat Road			0%	Contractor		
2	Rocky Springs Road			0%	Contractor		
2	Rocky Springs Station Road			0%	Contractor		
2	Springfield Road (SWA)			0%	Contractor		
2	Talaroo Road			0%	Contractor		
2	Telstra Tower Access GDR			0%	Contractor		
2	Telstra Tower Access Road			0%	Contractor		

2

2

3

Vanlee Road

Agate Creek

White Water Road

0%

0%

88%

Contractor

Contractor

Contractor

3	Agate Creek Gemfields	0%	Contractor	
3	Big Reef Dam (East)	0%	Contractor	
3	Big Reef Dam (west)	0%	Contractor	
3	Cobbold Gorge	22%	Contractor	
3	Einasleigh Forsayth Road ( two segments )	99%	ESC	
3	Einasleigh Forsayth Road (32.267 km to 37.1 km )	90%	ESC	
3	Einasleigh Rd	57%	Contractor	
3	Forsayth Cemetary	18%	Contractor	
3	Forsayth Dump	50%	Contractor	
3	Goldsmiths	6%	Contractor	
3	Long Gully	0%	Contractor	
3	Mount Talbot	0%	Contractor	
3	North Head	91%	Contractor	
3	Ortona	51%	Contractor	
3	Ortona Stn	Not delivering -Owner request	Contractor	
3	Percyvale Stn	0%	Contractor	
3	Robin Hood	0%	Contractor	
3	Rungulla	25%	Contractor	
3	Sirron	0%	Contractor	
3	Sirron Stn	0%	Contractor	
3	Townley	Not delivering - owner request	Contractor	
3	Wirra Wirra	0%		
4	Continuation Gilberton Road	65%	ESC	
4	Copperfield Dam Road	79%	ESC	
4	Gilberton Road Ch 0.00 to Ch 36.410	36%	ESC	
4	Continuation Ortona Road	0%	ESC	
4	Oak Park Continued	91%	ESC	
4	Oak Park Road	89%	ESC	