



ETHERIDGE SHIRE COUNCIL
 41 St George Street, Georgetown QLD 4871 Australia
 Phone: (07) 4079 9090 Fax: (07) 4062 1285 Email: info@etheridge.qld.gov.au
 ...The Golden Heart of the Gulf

ABN 57 665 238 857
 Address all correspondence to:
 The Chief Executive Officer
 PO Box 12
 GEORGETOWN QLD 4871

3 Monthly Road Works Program (Flood works) and major road capital works 2024/2025

The Road Works Program is only a guide and is subject to change, Council will update Road Program fortnightly

For further information please contact Council on (07) 4079 9090 or via email to info@etheridge.qld.gov.au

Update date 13/08/2024

Restoration works

Zone	Road Name	Completed date	Status	Delivery
2	Abingdon Downs Road		95%	Contractor
2	Dagworth Road		2%	Contractor
2	Telstra Tower Access Road		0%	Contractor
2	Telstra Tower Access GDR		0%	Contractor
2	White Water Road		0%	Contractor
2	Springfield Road (SWA)		0%	Contractor
2	Rocky Springs Road		0%	Contractor
2	Rocky Springs Station Road		0%	Contractor
2	Mt Surprise Stn		97%	Contractor
2	Mt Surprise Rodeo Grounds Access Road		0%	Contractor
2	Mt Surprise Refuse Tip Road North		0%	Contractor
2	Cabana Road		1%	Contractor
2	O'Briens Creek Road		0%	Contractor
2	Ooralat Road		0%	Contractor
2	Eveleigh Road		0%	Contractor
2	Vanlee Road		0%	Contractor
2	Talaroo Road		0%	Contractor
3	Agate Creek		80%	Contractor
3	Agate Creek Gemfields		0%	Contractor
3	Big Reef Dam (East)		0%	Contractor
3	Big Reef Dam (west)		0%	Contractor

3	Cobbold Gorge		22%	Contractor		
3	Dells Hole	1 Aug 024	100%	Contractor		
3	Einasleigh Rd		57%	Contractor		
3	Flat Creek	1 Aug 024	100%	Contractor		
3	Forsayth Cemetary		0%	Contractor		
3	Forsayth Dump		0%	Contractor		
3	Goldsmiths		0%	Contractor		
3	Howlong Stn	Jul-24	100%	Contractor		
3	Long Gully		0%	Contractor		
3	Mount Talbot		0%	Contractor		
3	North Head		62%	Contractor		
3	Ortona		0%	Contractor		
3	Ortona Stn		0%	Contractor		
3	Percyvale Stn		0%	Contractor		
3	Robin Hood		0%	Contractor		
3	Rungulla		0%	Contractor		
3	Sirron		0%	Contractor		
3	Western Creek	Jul-24	100%	Contractor		
4	Oak Park Road		85%	ESC		
4	Oak Park Racecourse Road		97%	ESC		
4	Oak Park Continued		5%	ESC		
4	Werrington Road		0%	ESC		
4	Perryvale Road	Jul-24	100%	ESC		
4	Gilberton Station Road	Jul-24	100%	ESC		
4	Gilberton Road Ch 77.365 to Ch 81.820		100%	ESC		
4	Ortona Road		54%	ESC		
4	Iona Road		0%	ESC		
4	Continuation Ortan Road		9%	ESC		
4	Oakleigh Road		94%	ESC		
4	Copperfield Dam Road		44%	ESC		
4	Gilberton Road Ch 0.00 to Ch 36.410		0%	ESC		
4	Welfern Road		0%	ESC		